

INSTALLATION CHECKLIST - Rectangular frames

For disclaimer and instructions of use, see Installation checkpoints rectangular frames ASS2011004301.

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-----------------------|--|--------------|-------------------|----|----|----|----|----|-----|----|----|----|-----|----|----|----|----|----|----|----|----|----|-----|----|----|----|----|----|----|----|----|----|-----|
| PROJECT/OBJECT | | Date: | Signature: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Transit name | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Frame type | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Opening | <table border="1"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>C4</td><td>C5</td><td>C6</td><td>C7</td><td>C8</td><td>C9</td><td>C10</td> </tr> <tr> <td>B1</td><td>B2</td><td>B3</td><td>B4</td><td>B5</td><td>B6</td><td>B7</td><td>B8</td><td>B9</td><td>B10</td> </tr> <tr> <td>A1</td><td>A2</td><td>A3</td><td>A4</td><td>A5</td><td>A6</td><td>A7</td><td>A8</td><td>A9</td><td>A10</td> </tr> </table> | | | C1 | C2 | C3 | C4 | C5 | C6 | C7 | C8 | C9 | C10 | B1 | B2 | B3 | B4 | B5 | B6 | B7 | B8 | B9 | B10 | A1 | A2 | A3 | A4 | A5 | A6 | A7 | A8 | A9 | A10 |
| C1 | C2 | C3 | C4 | C5 | C6 | C7 | C8 | C9 | C10 | | | | | | | | | | | | | | | | | | | | | | | | |
| B1 | B2 | B3 | B4 | B5 | B6 | B7 | B8 | B9 | B10 | | | | | | | | | | | | | | | | | | | | | | | | |
| A1 | A2 | A3 | A4 | A5 | A6 | A7 | A8 | A9 | A10 | | | | | | | | | | | | | | | | | | | | | | | | |

| CHECK-POINT | ACTIVITY | OK | Not OK |
|-------------|---|----|--------|
| 1) | Verify original Roxtec frame by marking. | | |
| 2) | Check for mechanical damages. | | |
| 3) | Verify the utilization of the packing space. | | |
| 4) | Check that only one cable/pipe passes through each module. | | |
| 5) | Check that there is no center cores missing. | | |
| 6) | Check that there are no visible gap between cable/pipe and module halves. | | |
| 7) | Check that each consecutive row is divided by a stayplate. | | |
| 8) | All modules are within the edges of the stayplates. | | |
| 9) | Verify that there is no stayplate installed next to the frame. | | |
| 10) | Check that the wedge is fully tightened. | | |
| 11) | Make sure the frame and the modules have been lubricated. | | |
| 12) | Check for gaskets and attachment bolts, if applicable. | | |
| 13) | Check additional installations, if applicable. Make sure that cables go straight through the frame. | | |

NOTES:
