


INSTALLATION CHECKLIST - Round frames

For disclaimer and instructions of use, see Installation checkpoints round frames ASS2011004401.

PROJECT/OBJECT		Date:	Signature:
Transit name			
Frame type			
Opening			

CHECK-POINT	ACTIVITY	OK	Not OK
1)	Verify original Roxtec sleeve by marking.		
2)	Check for mechanical damages.		
3)	Check that only one cable/pipe passes through each module.		
4)	Check that there are no center cores missing.		
5)	Check that all bolts are tightened similarly.		
6)	Verify that the frame is pushed in all the way to the sleeve.		
7)	Make sure the cables go straight through the frame.		
8)	Verify the correct utilization of the entire packing space.		
9)	Make sure the front fittings are positioned.		
10)	Check the compression.		
11)	Check that there is no visible gap between cable/pipe and modules.		

NOTES:
